EXTENSION OF TIME PROPOSAL

1	Name of work	Imptg & Asphalting to Roads & Drains from Nagwara Jn to Thanisandra at N.No.6 BTPK Road. Ay
2	Amount of Work Portion	2,27,43,193/-
3	Estimated Cost	2,50,00,000/-
4	Name of contractor	M/s Satya Constns (prop. Satish)
5	Agreement No.	BBMP/EE/BTP/WO/123/2016-17 dt: 6-9-16
6	No. and date under which work order issued	BBMP/EE/BTP/WO# 123/16-17 dt: 6-9-16
7	Time limit originally fixed for completion	150 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	No
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	57 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	57 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	— Nil —
20	Whether notice as per clause of contract has been issued.	— No —
21	Remarks of the AEE and the daily rate of penalty proposed	According to Tender Norms Penalty may be imposed.
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

Superintendent Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Rangalore 92